



**ANDERSON COUNTY SR-9 US-25W** PIN: 124128.00

BRIDGE OVER BULL RUN CREEK, LM 16.10 (IA)  
Length - 0.1 (Bridge Replacement)  
The engineering is underway.

**ANDERSON COUNTY SR-61** PIN: 124125.00

BRIDGE OVER BRUSHY CREEK, LM 3.98 (IA)  
Length - 0.0 (Bridge Replacement)  
The engineering is underway.

**ANDERSON COUNTY SR-170** PIN: 124121.00

FROM SR-62 (OAK RIDGE HIGHWAY) TO SR-9 (US-25W, CLINTON HIGHWAY) (IA)  
Length - 6.2 (Location and Environmental Study)  
The engineering is underway.

**ANDERSON COUNTY SR-170** PIN: 124121.01

FROM SR-62 (OAK RIDGE HIGHWAY) TO NEAR MELTON LAKE ROAD (IA)  
Length - 2.6 (Reconstruction)  
The engineering is underway.

**ANDERSON COUNTY SR-170** PIN: 124121.02

FROM NEAR MELTON LAKE ROAD. TO SR-9 (US-25W, CLINTON HIGHWAY) (IA)  
Length - 3.6 (Reconstruction)  
The engineering is underway.

**ANDERSON COUNTY** PIN: 125450.04

VARIOUS LOCAL ROADS IN ANDERSON COUNTY (LOCAL ROADS SAFETY INITIATIVE)  
(Miscellaneous Safety Improvements)  
The environmental studies are complete.

**ANDERSON COUNTY SIA** PIN: 128962.00

STATE INDUSTRIAL ACCESS SERVING NORRIS INDUSTRIAL PARK  
(Construction-New)  
The engineering is underway.



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**Project Status**

1/13/2021

**KNOX - ANDERSON COUNTIES I-75**

PIN: 124453.00

FROM NEAR MM 109.6 TO NEAR SR-61 (EXIT 122) (IA)  
Length - 13.5 (Intelligent Transportation System)  
The engineering is underway.



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**Project Status**

1/13/2021

**ANDERSON COUNTY I-75**  
**BRIDGES OVER CLINCH RIVER, LM 8.28 (BRIDGE REPAIR) LENGTH - 0.010**

PIN: 124964.00

CONTRACT NO.: CNU913  
LET TO CONTRACT: 3/27/2020  
CONTRACTOR: TWIN K CONSTRUCTION, INC.  
BID PRICE : \$583,253.97  
EST. COMPLETION DATE: JANUARY, 2021

**ANDERSON COUNTY SR-9 US-25W**  
**INTERSECTION AT SR-170 (TURN LANES WITH SIGNAL) LENGTH - 0.275**

PIN: 122118.00

CONTRACT NO.: CNT002  
LET TO CONTRACT: 6/21/2019  
CONTRACTOR: ROGERS GROUP, INC.  
BID PRICE : \$1,549,191.40  
EST. COMPLETION DATE: JANUARY, 2021

**ANDERSON COUNTY SR-61**  
**BRIDGE OVER NORFOLK SOUTHERN R/R AND FAU 4074 (MARKET ST/EAGLE BEND RD), LM 15.67 IN CLINTON (BRIDGE REPAIR)**

PIN: 083462.01

CONTRACT NO.: CNT003  
LET TO CONTRACT: 6/21/2019  
CONTRACTOR: SOUTHERN CONSTRUCTORS, INC.  
BID PRICE : \$1,472,943.50  
EST. COMPLETION DATE: JULY, 2021

**ANDERSON COUNTY SR-170**  
**FROM SR-62 TO KNOX COUNTY LINE (RESURFACE & SAFETY) LENGTH - 8.150**

PIN: 127089.00

CONTRACT NO.: CNU226  
LET TO CONTRACT: 6/26/2020  
CONTRACTOR: APAC-ATLANTIC, INC.  
BID PRICE : \$1,185,055.55  
EST. COMPLETION DATE: JANUARY, 2021

**ANDERSON COUNTY SR-9 US-25W**  
**BRIDGE OVER CLINCH RIVER IN CLINTON, LM 10.71 (BRIDGE REPLACEMENT) LENGTH - 0.200**

PIN: 083910.01

CONTRACT NO.: CNS234  
LET TO CONTRACT: 8/17/2018  
CONTRACTOR: CHARLES BLALOCK & SONS, INC.  
BID PRICE : \$27,735,269.71  
EST. COMPLETION DATE: AUGUST, 2021



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**Project Status**

1/13/2021

**ANDERSON COUNTY I-75**

PIN: 125064.00

**NORTHBOUND EXIT RAMP 122-A AT SR-61(N CHARLES G SEVIERS BOULEVARD) - RAMP  
IMPROVEMENTS (RAMP IMPROVEMENTS) LENGTH - 0.270**

CONTRACT NO.: CNT319  
LET TO CONTRACT: 10/4/2019  
CONTRACTOR: TWIN K CONSTRUCTION, INC.  
BID PRICE : \$762,850.47  
EST. COMPLETION DATE: JANUARY, 2021