



BLOUNT COUNTY SR-35 US-411

PIN: 113608.00

SEVIERVILLE ROAD(US-411/SR-35), FROM NEAR SOUTH WASHINGTON STREET TO NEAR WALNUT STREET

Length - 0.6 (Reconstruction)
The engineering is underway.

BLOUNT COUNTY SR-115 US-129BP

PIN: 124754.00

FROM SR-73 (LAMAR ALEXANDER PKWY) TO SR-35 (HALL ROAD) (IA)

Length - 2.9 (Reconstruction)
The engineering is underway.

BLOUNT COUNTY SR-115

PIN: 126765.00

NEAR LM'S 11.1, 14.5, 14.7, 15.07 AND 16.4 IN BLOUNT COUNTY

Length - 0.0 (Mitigation - Rockfall)
The engineering is underway.

BLOUNT COUNTY SR-115 US-129

PIN: 101651.00

(RELOCATED ALCOA HIGHWAY), FROM HUNT ROAD INTERCHANGE, SOUTH OF AIRPORT ROAD TO EXISTING SR-115 AT SOUTH SINGLETON STATION ROAD

Length - 5.5 (Location and Environmental Study)
~The right-of-way and/or utility process is underway.

BLOUNT COUNTY SR-115 US-129

PIN: 101651.02

(RELOCATED ALCOA HIGHWAY), FROM PROPOSED INTERCHANGE AT TYSON BLVD TO SR-162 (PELLISSIPPI PARKWAY) (IA)

Length - 2.4 (Construction-New)
The right-of-way and/or utility process is underway.

BLOUNT COUNTY SR-115 US-129

PIN: 101651.03

(RELOCATED ALCOA HIGHWAY), FROM SR-162(PELLISSIPPI PARKWAY) TO EXISTING SR-115 AT SOUTH SINGLETON STATION ROAD (IA)

Length - 1.3 (Construction-New)
The right-of-way and/or utility process is underway.



BLOUNT - KNOX COUNTIES SR-115 US-129

PIN: 100241.00

(ALCOA HIGHWAY), FROM I-140 (PELLISSIPPI PARKWAY) TO CHEROKEE TRAIL
Length - 8.1 (Location and Environmental Study)
~The right-of-way and/or utility process is underway.

BLOUNT COUNTY SR-115 US-129

PIN: 100241.01

(ALCOA HIGHWAY), PELLISSIPPI PARKWAY TO SOUTH OF LITTLE RIVER (IA)
Length - 2.7 (Widen)
The right-of-way and/or utility process is underway.

BLOUNT - KNOX COUNTIES SR-115 US-129

PIN: 124133.00

ITS EXPANSION FROM I-140 IN BLOUNT COUNTY TO CHEROKEE TRAIL IN KNOX COUNTY (IA)
Length - 7.4 (Intelligent Transportation System)
~The right-of-way and/or utility process is underway.

KNOX - BLOUNT COUNTIES SR-115 US-129

PIN: 124133.01

ITS EXPANSION FROM SOUTH OF TOPSIDE ROAD TO CHEROKEE TRAIL INTERCHANGE (IA)
PRIORITY 1
Length - 5.6 (Intelligent Transportation System)
The right-of-way and/or utility process is underway.

BLOUNT COUNTY SR-162 EXT

PIN: 101423.00

(PELLISSIPPI PARKWAY), FROM SR-33 TO SR-73 (US-321) (IA)
Length - 4.5 (Stage Construction-New)
The engineering is underway.

BLOUNT COUNTY SR-162 EXT

PIN: 101423.01

(PELLISSIPPI PARKWAY), FROM SR-33 TO SR-73 (US-321) (IA)
Length - 4.5 (Paving)
The engineering is underway.

BLOUNT COUNTY SR-336

PIN: 101725.02

MONTVALE STATION ROAD TO SR-73(LAMAR ALEXANDER PARKWAY) (IA)
Length - 0.6 (Widen)
The engineering is underway.



BLOUNT COUNTY

PIN: 104027.48

PISTOL CREEK DAM IN ALCOA, STREAM MITIGATION
Length - 0.0 (Env Mitigation and Wildlife Connectivity)
The engineering is underway.

BLOUNT COUNTY

PIN: 104027.33

MCGHEE TYSON AIRPORT SITE IN ALCOA, STREAM MITIGATION
Length - 0.0 (Env Mitigation and Wildlife Connectivity)
The engineering is underway.

BLOUNT COUNTY SIA

PIN: 130817.00

INDUSTRIAL ACCESS SERVING PROJECT PEARL
(Reconstruction)
The engineering is underway.

KNOX - BLOUNT COUNTIES I-140

PIN: 124131.00

ITS EXPANSION FROM I-140 MM 2 TO SR-115 (US-129, ALCOA HWY., EXIT 11) (IA)
Length - 9.2 (Intelligent Transportation System)
The right-of-way and/or utility process is underway.

KNOX - BLOUNT - SEVIER COUNTIES SR-71 US-441

PIN: 124784.00

(CHAPMAN HWY), FROM NEAR BLOUNT AVENUE TO NEAR SR-338 (BOYDS CREEK HWY) IN
SEYMOUR (IA)
Length - 10.3 (Intersection Improvements and Signals)
The engineering is underway.



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

1/13/2021

BLOUNT COUNTY SIA

PIN: 124863.00

INDUSTRIAL ACCESS ROAD SERVING DENSO (CONSTRUCTION-NEW)

CONTRACT NO.: CNU017
LET TO CONTRACT: 3/27/2020
CONTRACTOR: J & M GRADING DIVISION, LLC
BID PRICE : \$4,526,789.40
EST. COMPLETION DATE: JUNE, 2022

BLOUNT COUNTY SIA

PIN: 126711.00

ROBERT C. JACKSON DRIVE, FROM SR-73 (US-321, WEST LAMAR ALEXANDER PKWY) TO MIDDLE SETTLEMENTS ROAD (WIDEN AND RESURFACING)

CONTRACT NO.: CNU017
LET TO CONTRACT: 3/27/2020
CONTRACTOR: J & M GRADING DIVISION, LLC
BID PRICE : \$10,937,791.01
EST. COMPLETION DATE: JUNE, 2022

BLOUNT COUNTY SIA

PIN: 126711.01

PEDESTRIAN BRIDGE OVER ROBERT C. JACKSON DRIVE (CONSTRUCTION-NEW)

CONTRACT NO.: CNU017
LET TO CONTRACT: 3/27/2020
CONTRACTOR: J & M GRADING DIVISION, INC.
BID PRICE : \$2,758,199.67
EST. COMPLETION DATE: JUNE, 2022

BLOUNT COUNTY SR-33 US-411

PIN: 118422.00

INTERSECTION AT FOOTHILLS MALL DRIVE/MONTGOMERY LANE, LM 10.21 (INTERSECTION IMPROVEMENTS AND SIGNALS) LENGTH - 0.307

CONTRACT NO.: CNU317
LET TO CONTRACT: 10/9/2020
CONTRACTOR: WHALEY CONSTRUCTION, LLC
BID PRICE : \$3,911,137.19
EST. COMPLETION DATE: JUNE, 2022

BLOUNT COUNTY SR-115 US-129

PIN: 101651.01

(RELOCATED ALCOA HIGHWAY), FROM SR-35(HALL ROAD), SOUTH OF AIRPORT ROAD TO PROPOSED INTERCHANGE AT TYSON BOULEVARD (IA) (WIDEN) LENGTH - 1.500

CONTRACT NO.: CNS272
LET TO CONTRACT: 12/7/2018
CONTRACTOR: CHARLES BLALOCK & SONS, INC.
BID PRICE : \$39,296,633.83
EST. COMPLETION DATE: NOVEMBER, 2021



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status

1/13/2021

BLOUNT COUNTY SIA

PIN: 120064.00

**INDUSTRIAL ACCESS ROAD (CUSICK ROAD) SERVING ALUMINUM COMPANY OF AMERICA IN ALCOA
(CONSTRUCTION-NEW) LENGTH - 0.281**

CONTRACT NO.: CNT006
LET TO CONTRACT: 12/13/2019
CONTRACTOR: APAC-ATLANTIC, INC.
BID PRICE : \$1,142,725.40
EST. COMPLETION DATE: JANUARY, 2021