

GRAINGER COUNTY SR-1 US-11W

PIN: 101410.02

FROM RUTLEDGE TO WEST OF HELTON ROAD (IA)~
Length - 5.7 (Widen)
The Preliminary Engineering (PE-Design) is underway.

GRAINGER COUNTY SR-1 US-11W

PIN: 101410.01

FROM WEST OF HELTON ROAD TO BEAN STATION (IA)~
Length - 4.6 (Widen)
The Preliminary Engineering (PE-Design) is underway.

GRAINGER COUNTY SR-1 US-11W

PIN: 131452.00

INTERSECTION AT PHYLLIS DRIVE AND MAIN STREET IN BEAN STATION
Length - 0.4 (RSAR)
The Right-of-Way and/or Utility process is underway.

GRAINGER COUNTY SR-131

PIN: 124331.00

BRIDGE OVER WILLIAMS CREEK, LM 7.73 (IA)
Length - 0.0 (Bridge Replacement)
The Right-of-Way and/or Utility process is underway.

GRAINGER COUNTY SR-61

PIN: 130418.00

FROM KNOX COUNTY LINE TO SR-1 (RESURFACING) LENGTH - 1.640

CONTRACT NO: CNX195
LET TO CONTRACT: 6/23/2023
CONTRACTOR: APAC-ATLANTIC, INC.
BID PRICE: \$310,092.00
EST COMPLETION DATE: NOVEMBER, 2023

GRAINGER COUNTY SR-1 US-11W

PIN: 131391.00

INTERSECTION AT SR-61 AND INDIAN RIDGE ROAD IN BLAINE (SAFETY) LENGTH - 0.020

CONTRACT NO: CNW262
LET TO CONTRACT: 8/19/2022
CONTRACTOR: STANSELL ELECTRIC COMPANY, INC.
BID PRICE: \$418,601.75
EST COMPLETION DATE: NOVEMBER, 2023

GRAINGER COUNTY SR-32 US-25E

PIN: 129455.00

NEAR LM 7.2 PYRITE ENCAPSULATION SITE (SLOPE STABILIZATION) (SAFETY) LENGTH - 0.010

CONTRACT NO: CNW264
LET TO CONTRACT: 12/9/2022
CONTRACTOR: CHARLES BLALOCK & SONS, INC.
BID PRICE: \$2,330,894.34
EST COMPLETION DATE: MAY, 2024