



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**Project Status**

7/25/2023

**UNION COUNTY SR-61**

PIN: 104563.02

FROM NORTH DAVID DRIVE TO TATER VALLEY ROAD (EPD/PHASE 2) (IA)~  
Length - 2.2 (Realignment)  
The Preliminary Engineering (PE-Design) is underway.

**UNION COUNTY SR-61**

PIN: 104563.04

FROM NORTH OF ARCHER ROAD TO SOUTH OF JIM TOWN ROAD (PHASE 2) (IA)~  
Length - 4.5 (Miscellaneous Safety Improvements)  
The Preliminary Engineering (PE-Design) is underway.



TENNESSEE DEPARTMENT OF TRANSPORTATION  
Project Status

7/25/2023

**UNION COUNTY SR-33**

PIN: 101416.00

**KNOX COUNTY LINE TO SOUTH OF SR-144 LEFT (IA) (RECONSTRUCTION) LENGTH - 5.171**

CONTRACT NO.: CNW068  
LET TO CONTRACT: 2/11/2022  
CONTRACTOR: CHARLES BLALOCK & SONS, INC.  
BID PRICE : \$50,280,578.07  
EST. COMPLETION DATE: OCTOBER, 2025

**UNION COUNTY SR-61**

PIN: 129167.00

**FROM NEAR SR-131 TO KNOX COUNTY LINE (RESURFACING) LENGTH - 4.170**

CONTRACT NO.: CNX195  
LET TO CONTRACT: 6/23/2023  
CONTRACTOR: APAC-ATLANTIC, INC.  
BID PRICE : \$718,696.00  
EST. COMPLETION DATE: OCTOBER, 2023

**UNION COUNTY**

PIN: 128634.75

**VARIOUS LOCAL ROADS IN UNION COUNTY (LOCAL ROADS SAFETY INITIATIVE) (MISCELLANEOUS SAFETY IMPROVEMENTS)**

CONTRACT NO.: CNX234  
LET TO CONTRACT: 6/23/2023  
CONTRACTOR: HIGHWAY MARKINGS, INC.  
BID PRICE : \$424,505.00  
EST. COMPLETION DATE: NOVEMBER, 2023